

## PROJECT MILESTONES OLD LYME SHORES BEACH ASSOCIATION SEWERS AND OTHER INFRASTRUCTURE PROJECT 20101210.B10 06/20/2020

- I) Schedule Milestones
  - A) Connecticut Environmental Protection Act Review Completed October 2, 2017
  - B) Unified Three Association Consent Order Issued by DEEP February 14, 2018
  - C) Finalized New London IMA April 27, 2018
  - D) Finalized East Lyme IMA July 24, 2018
  - E) A/E Agreement Amendment #1 Signed September 16, 2018
  - F) Clean Water Fund Grant/Loan Application Submittal October 3, 2018
  - G) Clean Water Fund Grant/Loan Approval April 4, 2019
  - H) Water System Design Authorized September 20, 2019
  - I) Water System Kick Off Meeting September 30, 2019
  - J) Water System Begin Detailed Design October 1, 2019
  - K) Wastewater Preliminary Design Submittal January 3, 2020
  - L) Water Final Design Submittal November 1, 2019
  - M) Connecticut Water Review Period Ends November 8, 2019
  - N) Water Final Bid Documents February 18, 2020
  - O) Water Advertisement to Bid February 20, 2020
  - P) Water Contract Authorized February 27, 2020
  - Q) Water Mainline and Construction within ROW Begins March 2020
  - R) Wastewater Detailed Design Draft Submittal\* July 15, 2020
  - S) Detailed Design Complete\* July 30, 2020
  - T) Advertisement to Bid\* August 15, 2020
  - U) Construction Bids Due\* September 15, 2020
  - V) Recommendation to Award to Association\* September 15, 2020
  - W) Recommendation to Award to DEEP\* September 16, 2020
  - X) Submit CWF Construction Application\* September 24, 2020
  - Y) Award Construction Contract\* December 30, 2020
  - Z) Begin Construction\* January 15, 2021
  - AA) Mainline Water and construction Completed October 1, 2020



- BB) Begin Water Service Construction October 4, 2020
- CC) Water Service Construction Completed February 12, 2021
- DD) Sewers/Roadways Construction Substantially Complete\*\* Jan 27, 2022
- EE) Project Closeout/Final Roadway Paving May 19, 2022
- FF) Begin Connecting Properties to Infrastructure\*\* June 30, 2022
- \*Predicated upon DEEP/DPH approval of technical designs for well encroachment, Coastal Resources Permit and award of Flood Management Certificate and Easement negotiations for roadways by August 15, 2020.
- \*\*Predicated upon no Summer or Winter construction shutdown