

PROJECT MILESTONES
OLD LYME SHARED INFRASTRUCTURE PROJECT
20101210.B40
6/20/2020

I) Schedule Milestones

- A) Connecticut Environmental Protection Act Review Completed – October 2, 2017
 - B) Unified Three Association Consent Order Issued by DEEP – February 14, 2018
 - C) Finalized New London IMA – April 27, 2018
 - D) Finalized East Lyme IMA – July 24, 2018
 - E) A/E Agreement Signed – July 27, 2018
 - F) Clean Water Fund Grant/Loan Application Submitted – September 12, 2018
 - G) Clean Water Fund Grant/Loan Approval – April 4, 2019
 - H) Finalize Preliminary Design – January 15, 2020
-

- I) Detailed Design Draft Submittal – July 31, 2020*
- J) Detailed Design Complete – August 31, 2020*
- K) Advertisement to Bid – November 1, 2020*
- L) Construction Bids Due – December 1, 2020*
- M) Recommendation to Award to Associations – December 7, 2020*
- N) Submit CWF Construction Grant/Loan Application – December 15, 2020*
- O) Recommendation to Award to DEEP – December 16, 2020*
- P) Award Construction Contract – March 20, 2021*
- Q) Begin Construction – April 12, 2020*
- R) Construction Substantially Complete – August 13, 2022*
- S) Final Project Closeout/Paving – April 30, 2023**

*Predicated upon receipt of the following by November 1, 2020:

1. DEEP/DPH approval of technical designs for well encroachment,
2. AMTRAK and CTDOT encroachment permits
3. Coastal Resources Permit and award of Flood Management Certificate from DEEP,
4. Site Plan approval for odor control site by Zoning
5. Easements in Perpetuity for the shared infrastructure trunk sewer Town controlled and private areas, odor control site and pump station site

**Predicated upon Winter construction shutdowns